

Cathedral Commons

Construction Update 12/14/2012

Activity ID		Activity Name	Original Duration	Start	Finish
Cathedral Commons					
		Project	669	17-Oct-12 A	03-Sep-14
		Milestones	669	17-Oct-12 A	03-Sep-14
		Items Due from Owners	112	24-Dec-12	03-Jun-13
		M00040 Townhouse Drawings	0	03-Jun-13	
		M00050 Sheeting & Shoring permit	0	24-Dec-12	
		M00060 Special trees permit	0	24-Dec-12	
		Notifications	671	17-Oct-12 A	26-Aug-14
		M00015 Project working duration	671	17-Oct-12 A	26-Aug-14
		South Parcel	433	21-Dec-12	03-Sep-14
		M00225 Demolition above grade complete - south	0		21-Dec-12
		M00235 Excavation to grade complete - south	0		23-Apr-13
		M00245 Concrete starts south	0	01-May-13	
		M00255 Concrete complete south	0		06-Nov-13
		M00275 Grocery shell space ready for TI	0	12-Mar-14	
		M00280 Retail space shell ready for TI	0	09-Apr-14	
		M00285 Office flex space ready for TI	0	14-May-14	
		M00295 South Parcel Core Completion	0		03-Sep-14
		North Parcel	432	14-Dec-12	26-Aug-14
		M00330 Demolition above grade complete - north	0		14-Dec-12
		M00340 Excavation to grade complete - north	0		24-Apr-13
		M00350 Concrete starts north	0	16-May-13	
		M00360 Concrete complete north	0		15-Oct-13
		M00375 Retail space ready for TI	0	15-May-14	
		M00385 Permanent power required	0		04-Jun-14
		M00395 North Parcel Core Completion	0		26-Aug-14
		Town Homes	0		
		Summaries	467	17-Oct-12 A	03-Sep-14
		South Parcel	459	17-Oct-12 A	03-Sep-14
		P00100 South Parcel summary	459	17-Oct-12 A	03-Sep-14
		North Parcel	467	17-Oct-12 A	26-Aug-14
		P00200 North Parcel summary	467	17-Oct-12 A	26-Aug-14
		Town Homes	189	01-Aug-13	29-Apr-14
		P00220 Town Homes Summary	189	01-Aug-13	29-Apr-14
		South Parcel	188	19-Nov-12 A	22-Aug-13
		Site Prep	0		
		Excavation	188	19-Nov-12 A	22-Aug-13
		Structure	0		
		Building Envelope	0		
		MEP	0		
		Garage Finishes	0		
		Common Area Finishes	0		
		Unit Finishes	0		
		Retail Area	0		
		Office Flex Space	0		
		Giant Food	0		
		Elevators	0		
		landscape / Hardscape	0		
		Inspections / Trunover	0		
		North Parcel	172	10-Dec-12 A	13-Aug-13
		Site Prep	0		
		Excavation	172	10-Dec-12 A	13-Aug-13
		Structure	44	11-Dec-12	12-Feb-13

Page 1 of 2

TASK filter: 3-Month Lookahead for Community.
Data Date: 11-Dec-12

Cathedral Commons

Construction Update 12/14/2012

[illegible]